

Jay Mitchell
2355 Highway 36 W, Suite 400
Roseville, MN 55113
(612) 251-9892
jaymitchell93@gmail.com

Saint Paul Department of Safety & Inspections
375 Jackson St, Suite 220
Saint Paul, MN 55101-1806

May 8th, 2024

Re: Construction Work Plan for Code Compliance Repairs for the residential property located at 706 Conway Street, Saint Paul, MN 55106.

To Whom It May Concern:

Below is a breakdown of the schedule for making the required repairs per the Code Compliance Report for the above referenced property.

- I. Building: \$14,175.00
- II. Electrical: \$17,500.00
- III. Plumbing: \$18,978.67
- IV. HVAC: \$24,800.00

The total estimate for the cost of the repairs is \$75,453.67. The scope of work outlined in the attached contracts address all the repairs required to restore the property and obtain a Certificate of Occupancy.

I have attached the owner's **proof of funds** and the **signed financial affidavit of available and dedicated funds**.

The schedule of work is as follows:

- Within 1 month of receiving project approval: pull building, HVAC, plumbing, and electrical permits.
- 3 months after project approval: complete rough in phase of the project and complete all rough-in inspections
- 5 months after project approval: final HVAC, plumbing, and electrical permits.
- 6 months after project approval: final building permit and have property ready to receive Certificate of Occupancy.

The expected date of completion for these repairs is November 15th, 2024.

Best regards,
Jay Mitchell